

## Amendment to Project Agreement

**Project Sponsor:** Tulalip Tribe  
**Project Title:** Qwuloolt Estuary Restoration - Construction

**Project Number:** 09-1277 R  
**Amendment Number:** 11

### Amendment Type:

Time Extension

### Amendment Description:

Pursuant to a request from Tulalip Tribe the Project Agreement identified above is amended to extend the end date of this agreement.


The project period of 10/16/2009 to 09/30/2014 is extended to allow the contracting party until 12/31/2015 to complete the project.

### Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

**State Of Washington**  
**Recreation and Conservation Office**

BY:

  
Kaleen Cottingham

TITLE: Director

DATE:

9/9/14

Pre-approved as to form:

By:

ISI  
Assistant Attorney General

## Amendment Milestone Report

**Project Number:** 09-1277 R  
**Project Name:** Qwuloolt Estuary Restoration - Construction  
**Sponsor:** Tulalip Tribe  
**IAC Project Manager:** Elizabeth Butler

**Amendment Number:** 11

X	!	Milestone	Target Date	Comments/Description
X		Project Start	10/16/2009	
X	!	Cultural Resources Complete	10/16/2009	Completed in 2008
X	!	Applied for Permits	03/01/2010	Federal permits were submitted in 2009
X	!	Progress Report Submitted	03/15/2011	
X	!	Annual Project Billing	03/15/2011	and at least once per year thereafter
X	!	Progress Report Submitted	09/30/2011	
X	!	Progress Report Submitted	03/16/2012	
X		RFP Complete/Consultant Hired	05/30/2012	was 07/01/2011
X	!	Annual Project Billing	07/31/2012	
X	!	Progress Report Submitted	07/31/2012	
X		Permits Complete	09/21/2012	
X		Bid Awarded/Contractor Hired	09/24/2012	
X	!	Progress Report Submitted	12/31/2012	
X		Restoration Started	02/13/2013	USACE portion
X	!	Progress Report Submitted	04/30/2013	
X	!	Final Design to RCO	07/31/2013	Per Special Condition to Grant Agreement
X	!	Progress Report Submitted	09/30/2013	
X	!	Progress Report Submitted	12/31/2013	
X	!	Progress Report Submitted	03/31/2014	
	!	Annual Project Billing	11/30/2014	
	!	Progress Report Submitted	12/31/2014	
	!	Progress Report Submitted	06/01/2015	
	!	Progress Report Submitted	09/30/2015	
		Restoration Complete	10/31/2015	Setback Levee
	!	Agreement End Date	12/31/2015	
		Final Report in PRISM	12/31/2015	
		Final Billing to RCO	02/28/2016	
	!	Final Design to RCO	02/28/2016	As-built

# Amendment Milestone Report

	Stewardship Plan to RCO	02/28/2016	
--	-------------------------	------------	--

**X = Milestone Complete**

**! = Critical Milestone**