

## Progress Report 8/1/14-10/1/14

### Project #14-1021, West Uncas Rd / Salmon Creek Culvert Design

Submitted by Eric Kuzma on 10/01/2014

Accepted by Mike Ramsey on 10/03/2014

#### CONTACTS

**Primary Sponsor:** Jefferson Co Public Works

**Project Contact:** Eric Kuzma  
ekuzma@co.jefferson.wa.us

**Lead Entity:** Hood Canal Coor Council LE

**Alt Project Contact:** Michael Blanton  
michael.blanton@psp.wa.gov

**Managing Agency:** Rec. and Conserv. Office

**RCO Grant Manager:** Mike Ramsey  
mike.ramsey@rco.wa.gov

#### COSTS TO DATE

**Project Start Date:** 08/01/2014

**FundingEnd Date:** 06/30/2015

Funding Formula:	Requested	Original	Current
Puget Sound Acq. & Restoration:	\$98,200.00 (100%)	\$98,200.00 (100%)	\$98,200.00 (100%)
<b>Total:</b>	<b>\$98,200.00 (100%)</b>	<b>\$98,200.00 (100%)</b>	<b>\$98,200.00 (100%)</b>

<b>Paid To Date:</b>	\$0.00			<b>Last Released Billing:</b>
<b>Remaining RCO Funds:</b>	\$98,200.00			<b>Pending Billing:</b> No
<b>Advance Balance:</b>	\$0.00	<b>Match Bank:</b>	\$0.00	<b>Number of Billings:</b> 0
<b>Admin Limit:</b>	\$0.00	<b>Admin Spent:</b>	\$0.00	
<b>A&amp;E Limit:</b>	\$0.00	<b>A&amp;E Spent:</b>	\$0.00	

#### PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 4	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 4	Describe the work accomplished during this reporting period.		Project Setup, Consultant Selection/Coordination, Site Meeting with Consultants & DFW
3 of 4	Do you anticipate any changes to your project? Please describe those changes here.	No	
4 of 4	Tell us about work planned for the next reporting period.		Consultant Coordination, Surveying, Begin Preliminary Engineering

## MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New	Progress/Reason for Delay
					Target Date	
Project Start	08/01/2014		X			
Data Gathering Started	08/01/2014		X			
Progress Report Submitted	10/01/2014		X			
RFP Complete/Consultant Hired	11/01/2014					
Applied for Permits	01/01/2015					
Progress Report Submitted	02/01/2015					
Preliminary Design to RCO	02/01/2015					
Cultural Resources Complete	05/01/2015					
Final Design to RCO	05/01/2015					
Final Plan to RCO	06/01/2015					
Permits Complete	06/01/2015					
Agreement End Date	06/30/2015					
Final Report in PRISM	07/31/2015					
Final Billing to RCO	07/31/2015					