

Project #15-1059, Bear Creek Reach 6 Restoration - Ph II Design

Submitted by Walter Rung on 10/25/2016

Accepted by Josh Lambert on 10/26/2016

CONTACTS

Primary Sponsor: Adopt A Stream Foundation

Project Contact: Walter Rung
walterr@streamkeeper.org

Lead Entity: WRIA 8 LE (King County)

Managing Agency: Rec. and Conserv. Office

RCO Grant Manager: Josh Lambert
Josh.Lambert@rco.wa.gov

COSTS TO DATE

Project Start Date: 12/09/2015

FundingEnd Date: 05/01/2017

Funding Formula:	Requested	Original	Current
Puget Sound Acq. & Restoration:	\$0.00 (0%)	\$50,000.00 (100%)	\$50,000.00 (100%)
Salmon State Projects:	\$50,000.00 (100%)	\$0.00 (0%)	\$0.00 (0%)
Total:	\$50,000.00 (100%)	\$50,000.00 (100%)	\$50,000.00 (100%)

Paid To Date: \$29,424.96

Last Released Billing: 10/03/2016

Remaining RCO Funds: \$20,575.04

Pending Billing: No

Advance Balance: \$0.00

Match Bank: \$0.00

Number of Billings: 1

Admin Limit: \$0.00

Admin Spent: \$0.00

A&E Limit: \$0.00

A&E Spent: \$0.00

PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 5	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 5	Describe the work accomplished during this reporting period.		During this reporting period the following work was accomplished. An Archeological survey of the worksite was completed, multiple test pits were dug within the project site, no significant archeologist items were found. The Archeological report suggest that we will need to have an archeologist onsite during excavation (archeological monitoring). Chinook Engineering completed preliminary project designs and design report these were presented to WRIA 8 on August 10th 2016. Comments following the presentation of the designs were compiled and a "marked up version of the preliminary designs was created. I meet with Fortera and other to discuss the possibly of invasive control within the project area before and after the construction phase.
3 of 5	Do you anticipate any changes to your project? Please describe those changes here.	No	Project is going as planned, there will be changes to the preliminary deisngs to reflex WRIA comments
4 of 5	Tell us about work planned for the next reporting period.		During the next reporting period we will work to incorporate the WRIA 8 and landowner comments into the preliminary designs, once we feel that we have incorporated the comments we will present the deigns once more to the WRIA. Only after the WRIA is content with our designs will we move to final designs. If this process goes smoothly we hope to prepare and submit project permit applications for a future construction phase.
5 of 5	Do you anticipate you will need to request an amendment to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:	No	

MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New	
					Target Date	Progress/Reason for Delay
Project Start	12/09/2015		X			
Data Gathering Started	03/02/2016		X			
RFP Complete/Consultant Hired	03/02/2016		X			
Progress Report Submitted	06/01/2016		X			
Annual Project Billing	06/01/2016		X			
Cultural Resources Complete	07/01/2016		X			
Progress Report Submitted	10/31/2016		X			
Draft Design to RCO	11/01/2016		X			
Preliminary Design to RCO	12/31/2016					
Progress Report Submitted	04/01/2017					
Final Report in PRISM	05/01/2017					
Agreement End Date	05/01/2017					
Final Billing to RCO	07/30/2017					

PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Hydraulics Project Approval [HPA]	01/31/2017				Fish Enhancement HPA will be applied for once designs are finalized
Cultural Assessment [Section 106]	01/31/2017				Will be applied for under the UASCE permit for LWD placement and Construction