

## PROJECT: 14-1125 DEV,REST, STEVENSON SHORELINE RESTORATION & REC ENHANCEMENT

Sponsor: Port of Skamania Program: Aquatic Lands Enhancement Acct Status: Active  
Project Start Date: 07/10/2015 Agreement End Date: 07/31/2018

Progress Report Status: Accepted 04/24/2017

### Report Period

From 01/01/2017 To 03/31/2017

### Questions

#1: Describe the work accomplished during this reporting period.

**Description is required**

The Port of Skamania finalized the Habitat Mitigation Plan required for securing the Critical Areas permit from the City of Stevenson and met with Washington Department of Fish and Wildlife to discuss the Hydraulic Project Approval permit before submitting it for WDFW approval. Although it falls just outside of the reporting period for this progress report, it's worth mentioning that the Port submitted both of these permits on April 19 (critical areas) and 20 (WDFW HPA). We'll be able to inform RCO in our next progress report whether these were approved.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

**Description is required**

As mentioned above in #1, we hope to receive two key permit approvals in the next reporting period. We will also complete the City of Stevenson Shoreline Substantial Development Permit Application in the next reporting period. This is the third and final permit required before we can begin construction on the shoreline restoration and enhancement project. The Port should have shoreline permit approval from the City by July 2017.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes

**Description is required**

It is possible that the Port will need a time extension. However, we are not going to request one now because if the WDFW HPA and City Critical Areas permits are approved within the next 30-45 days, the project should be complete by September 2018.

## Progress Report, Project 14-1125

### Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Progress Report Submitted	03/31/2017	✓			
Bid Awarded/Contractor Hired	06/01/2017		✓	06/01/2017	We have contract documents ready to put the project out to bid, but June 1 is a more realistic bid award date. We won't be able to begin hauling materials for shoreline fill until late summer 2017 when we have the final permit (shoreline) secured.
Preliminary Design to RCO	06/30/2017		✓	06/30/2017	Push back due to change in bid award date
Stewardship Plan to RCO	06/30/2017		✓	06/30/2017	Push back due to change in bid award date
Cultural Resources Complete <i>Evidence of compliance with Section 106 required, see Special Condition #1.</i>	07/31/2017				
60% Plans to RCO	07/31/2017				
Annual Project Billing	07/31/2017				
Progress Report Submitted	07/31/2017				
Annual Project Billing	07/31/2017				
Construction Started	08/01/2017				
Restoration Started	10/01/2017				
Progress Report Submitted	12/31/2017				
50% Construction Complete	01/31/2018				
RCO Interim Inspection	01/31/2018				
90% Construction Complete	05/31/2018				
Funding Acknowl Sign Posted	07/31/2018				
RCO Final Inspection	07/31/2018				
Construction Complete	07/31/2018				
Restoration Complete	07/31/2018				
Agreement End Date	07/31/2018				
					Need amendment to change
Final Billing to RCO	09/30/2018				
Final Report in PRISM	09/30/2018				

### Special Conditions

#### Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

# Progress Report, Project 14-1125

## Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA] Shoreline Permit	Dept of Fish & Wildlife City/County	04/20/2017	03/28/2010	02/28/2015	119999-1
Other Required Permits		05/22/2007	04/23/2010	04/23/2015	NWS-2007-192
Other Required Permits		04/19/2017			

**Note:** Not yet applied  
**Note:** JARPA  
**Note:** City - Critical Areas

## Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

**Choice** No  
NA

#2: Are there any additional permits required? If so, please describe.

**Choice** No  
NA

#3: Tell us about your progress with securing your permits or ESA consultation.

**Description is required**

HPA permit application submitted 4/20/2017 - 45 day approval timeline  
City of Stevenson Critical Areas Permit application submitted 4/19/2017 - approval at next City Council meeting 5/18/2017  
City of Stevenson Shoreline Substantial Development application not yet submitted (approval by July 2017 based on City Council hearing dates)

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

**Choice** No  
NA

## Attachments

**PHOTOS (JPG, GIF)**



# 198696 Primary



# 198698 Secondary



# 198695 Secondary



# 198694 Secondary

# 198693 Secondary

**FILES AND PHOTOS**

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

## Progress Report, Project 14-1125

### Certify & Submit

#### Status History

Report Status	Date	User	Note
Accepted	04/24/2017	Alison Greene	Thanks for the update. I just wanted to clarify one piece of information. You say that you are ready to go to bid, so I want to confirm that's just for the design and engineering work? RCO must review all design plans and issue a notice to proceed prior to any ground disturbing activities, including fill removal or placement. Please let me know if you have any questions.
Submitted	04/21/2017	Fran Breeding	
Draft	04/21/2017	Fran Breeding	