
PROJECT: 14-1125 DEV,REST, STEVENSON SHORELINE RESTORATION & REC ENHANCEMENT

Sponsor: Port of Skamania Program: Aquatic Lands Enhancement Acct Status: Active

Project Start Date: 07/10/2015 Agreement End Date: 07/31/2018

Progress Report Status: Accepted 07/03/2017

Report Period

From 04/01/2017 To 06/30/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

- Washington Department of Fish & Wildlife approved the HPA permit on May 15. The Application ID# is 11014.
- The Port submitted its shoreline substantial development permit to the City of Stevenson on May 18, and the permit will be issued on July 21, which is the day after the City of Stevenson's Council meeting.
- On June 29, the Port submitted to RCO final plans for approval (via email to Alison Greene).

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes

Description is required

1. Not receiving an NTP in time for construction to begin during our first permitted hydro window of Aug-Sept for accessing materials in Rock Creek.
2. Any issues demonstrating Section 106 compliance.
3. State legislature not passing reappropriations and jeopardizing our grant funding.

#3: Tell us about work planned for the next reporting period.

Description is required

The Port hopes to begin construction in the next reporting period (primarily accessing and staging materials that will eventually be put into the Columbia River for restoring the shoreline (putting materials into the river is the second permitted hydro window, which begins in Nov.).

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Progress Report, Project 14-1125

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Stewardship Plan to RCO	06/30/2017				
Cultural Resources Complete <i>Evidence of compliance with Section 106 required, see Special Condition #1.</i>	07/31/2017				
Annual Project Billing Due	07/31/2017				
Annual Project Billing Due	07/31/2017				
Construction Started	08/01/2017				
Bid Awarded/Contractor Hired	08/15/2017		✓	08/15/2017	Timeline too aggressive. Request for bids advertised in late June; bids due late July and will be reviewed in early August. Contractor should be hired by August 15.
Restoration Started	10/01/2017				
Progress Report Due	12/31/2017				
50% Construction Complete	01/31/2018				
RCO Interim Inspection	01/31/2018				
90% Construction Complete	05/31/2018				
Funding Acknowl Sign Posted	07/31/2018				
RCO Final Inspection	07/31/2018				
Construction Complete	07/31/2018				
Restoration Complete	07/31/2018				
Agreement End Date	07/31/2018				
					Need amendment to change
Final Billing Due	09/30/2018				
Final Report Due	09/30/2018				

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

Progress Report, Project 14-1125

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	04/20/2017	05/15/2017	09/30/2017	2017-5-45+01
Shoreline Permit	City/County	05/18/2017	07/21/2017		
		Note: Not yet applied			
Other Required Permits		05/22/2007	04/23/2010	04/23/2015	NWS-2007-192
		Note: JARPA			
Other Required Permits		04/19/2017			
		Note: City - Critical Areas			

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No
NA

#2: Are there any additional permits required? If so, please describe.

Choice No
NA

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

HPA permit application approved May 15, 2017.
City of Stevenson Critical Areas Permit application submitted 4/19/2017; approved by City Council at 5/18/2017 meeting.
City of Stevenson Shoreline Substantial Development application submitted; to be approved by City Council at 7/20/2017 City Council meeting.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No
NA

Attachments

PHOTOS (JPG, GIF)



198696 Primary



198698 Secondary



198695 Secondary



198694 Secondary



198693 Secondary

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/03/2017	Alison Greene	Thanks for the update! I will be calling you later today to discuss your project. Thanks! - Alison
Submitted	06/29/2017	Fran Breeding	
Draft	06/29/2017	Fran Breeding	