
PROJECT: 14-1125 DEV,REST, STEVENSON SHORELINE RESTORATION & REC ENHANCEMENT

Sponsor: Port of Skamania Program: Aquatic Lands Enhancement Acct Status: Active

Project Start Date: 07/10/2015 Agreement End Date: 07/31/2018

Progress Report Status: Accepted 04/02/2018

Report Period

From 01/01/2018 To 03/31/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Now that the Shoreline has been rebuilt and stabilized, we are able to move forward with developing a new scope of work. We met with Darrell Jennings to show him our project and plan the next steps. We have also met with our community advisory committees to develop a list of proposed site improvements. We have engaged engineers and a design firm to help us create the new scope of work.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes

Description is required

Our requirements from a funding agenc (RTC - TAP Grant) may push out our timeline for building the sidewalk/trail between Stevenson Landing and Leavens Point until next spring (2019).

#3: Tell us about work planned for the next reporting period.

Description is required

Our priority will be to finalize our scope of work so that the cultural review can be completed. We will be creating the plans for new bathrooms, meeting with our advisory committees to finalize the design planning, and developing construction drawings for the new sidewalk, Bob's Beach parking lot paving, additional parking at the new park (21 Cascade), and possible new pavilion at the new park.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes

Description is required

Yes, we are currently working actively with RCO to redefine our scope and our goal is to have a draft to RCO in April. The finalization of the revised scope of work will dictate the modifications needed for a time extension.

Progress Report, Project 14-1125

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Construction Started	05/01/2018		✓	05/01/2018	Pending the approval of our revised scope of work
Annual Project Billing Due	06/30/2018				
Agreement End Date	07/31/2018		✓	07/31/2019	Sidewalk construction between Stevenson Landing and Leavens Point could be delayed until spring 2019.
50% Construction Complete	10/31/2018				
Restoration Complete	12/31/2018				
RCO Interim Inspection	04/30/2019				
90% Construction Complete	06/30/2019				
RCO Final Inspection	11/15/2019				
Construction Complete	11/15/2019				
Final Billing Due	12/15/2019				
Final Report Due	01/31/2020				

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	04/20/2017	05/15/2017	10/04/2017	2017-5-45+01
Shoreline Permit	City/County	05/18/2017	07/21/2017	07/21/2019	Stevenson Shoreline Dev.
Other Required Permits			Note: Not yet applied		
Other Required Permits		05/22/2007	04/23/2010	04/23/2015	NWS-2007-192
Other Required Permits			Note: JARPA		
Other Required Permits		04/19/2017			
Other Required Permits			Note: City - Critical Areas		

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

NA

#2: Are there any additional permits required? If so, please describe.

Choice No

NA

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

HPA permit application approved May 15, 2017.

City of Stevenson Critical Areas Permit application submitted 4/19/2017; approved by City Council at 5/18/2017 meeting.

City of Stevenson Shoreline Substantial Development application submitted; approved by City Council at 7/20/2017 City Council meeting.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No

NA

Progress Report, Project 14-1125

Attachments

PHOTOS (JPG, GIF)



332980

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	03/29/2018	Photo	Waterfront Aerial FEB 2018.jpg	SomerM	Waterfront Aerial FEB 2018.jpg, 332980 Progress Report, 04/02/2018, Accepted	✓

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	04/02/2018	Darrell Jennings	Thank you Pat and Somer. Let me know as your plans develop so we can stay adequately informed. Darrell
Submitted	04/02/2018	Pat Albaugh	
Draft	03/28/2018	Somer Meade	