
PROJECT: 14-1948 DEV, PORT OF GRAYS HARBOR, 28TH ST. LANDING PHASE 2

Sponsor: Port of Grays Harbor Program: Boating Facilities - Local Status: Active

Project Start Date: 10/15/2015 Agreement End Date: 06/30/2019

Progress Report Status: Accepted 06/19/2018

Report Period

From 03/02/2018 To 06/15/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Port completed process and obtained final permits including Construction Stormwater, approval of the Water Quality Monitoring Plan, and local building and utility permits. All required preconstruction submittals were reviewed and approved by the Port's engineering consultant. Contractor mobilized and commenced construction as scheduled.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Construction is ongoing. The contractor is currently focusing on the underground utilities, especially the required sewer extension. Construction is on schedule and there haven't been any delays or unforeseen issues to date. The restroom has been ordered and L&I certifications received and is currently scheduled to be delivered on time. In water work on the ramp and new float will begin after the fish window closure ends on July 14.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Progress Report, Project 14-1948

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Bid Awarded/Contractor Hired	03/01/2018	✓			
Construction Started	07/15/2018	✓			
<i>RCO must issue a Notice to Proceed prior to any ground disturbing activities.</i>					
Progress Report Due	07/31/2018				
RCO Interim Inspection	08/31/2018				
50% Construction Complete	08/31/2018				
Progress Report Due	10/31/2018				
Progress Report Due	03/31/2019				
90% Construction Complete	04/30/2019				
Funding Acknowl Sign Posted	06/15/2019				
RCO Final Inspection	06/15/2019				
Construction Complete	06/30/2019				
Agreement End Date	06/30/2019				
					Need amendment to change
Final Billing Due	09/15/2019				
Final Report Due	09/15/2019				

Special Conditions

1. Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

Progress Report, Project 14-1948

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resources (EO 05-05)	DAHP	06/15/2012	01/17/2017		NWS-2012-530A
Building Permit	City/County	03/01/2018			
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.	11/18/2015	06/01/2017	06/01/2022	NWS-2012-530
Endangered Species Act Compliance [ESA]	US Fish & Wildlife	11/18/2015	06/01/2017	06/01/2022	NWS-2012-530
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	11/18/2015	04/27/2016	02/15/2018	2016-6-194+02
SEPA	Local or State		06/29/2012		
Water Quality Certification [Section 401]	County/Dept of Ecy.	11/18/2015	04/20/2017	04/20/2022	14107
Shoreline Permit	City/County		09/14/2012	06/01/2022	
Other Required Permits					
Other Required Permits					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice Yes **Description is required**

WDF&W has required the removal of an existing abandoned pier and shoreline restoration project near the mouth of the Wishkah River approximately 1 mile upstream of the project site. No additional mitigation was required by remaining permits

#2: Are there any additional permits required? If so, please describe.

Choice No

All permits have been received.

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

All required permits have been received.

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	06/19/2018	Rory Calhoun	
Submitted	06/15/2018	Randy Lewis	
Draft	06/15/2018	Randy Lewis	