

PROJECT: 14-1948 DEV, PORT OF GRAYS HARBOR, 28TH ST. LANDING PHASE 2

Sponsor: Port of Grays Harbor Program: Boating Facilities - Local Status: Active  
Project Start Date: 10/15/2015 Agreement End Date: 06/30/2019

Progress Report Status: Accepted 09/10/2018

**Report Period**

From 06/16/2018 To 08/15/2018

**Questions**

#1: Describe the work accomplished during this reporting period.

**Description is required**

Construction continued during this period. Utility installation, grinding of existing asphalt surfaces, paving up 28th St and new parking areas with the exception of the boat ramp area have been completed. The new restroom has been delivered and installed. Installation of pilings for new float has been completed. Work on the boat ramp has begun.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

**Description is required**

Completion of construction, which is currently schedule on or before September 15.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

**Milestones**

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Progress Report Due	07/31/2018	✓			
50% Construction Complete	08/31/2018	✓			
RCO Interim Inspection	10/31/2018		✓	10/31/2018	Delayed due to scheduling conflict
Progress Report Due	10/31/2018				
Progress Report Due	03/31/2019				
90% Construction Complete	04/30/2019				
Funding Acknowl Sign Posted	06/15/2019				
RCO Final Inspection	06/15/2019				
Construction Complete	06/30/2019				
Agreement End Date	06/30/2019				Need amendment to change
Final Billing Due	09/15/2019				
Final Report Due	09/15/2019				

**Special Conditions**

**1. Archaeological, Historic, and Cultural Resource Consultation**

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

# Progress Report, Project 14-1948

## Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resources (EO 05-05)	DAHP	06/15/2012	01/17/2017		NWS-2012-530A
Building Permit	City/County				
Dredge/Fill Permit [Section 10/404 or 404]	Army Corps of Eng.	11/18/2015	06/01/2017	06/01/2022	NWS-2012-530
Endangered Species Act Compliance [ESA]	US Fish & Wildlife	11/18/2015	06/01/2017	06/01/2022	NWS-2012-530
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	11/18/2015	04/27/2016	02/15/2018	2016-6-194+02
SEPA	Local or State		06/29/2012		
Water Quality Certification [Section 401]	County/Dept of Ecy.	11/18/2015	04/20/2017	04/20/2022	14107
Shoreline Permit	City/County		09/14/2012	06/01/2022	
Other Required Permits					
Other Required Permits					

**Note:** No comments from Tribes or DAHP

03/01/2018

**Note:** City of Hoquiam - Allow two weeks

**Note:** Included with Corps Section 10 Permit

**Note:** Completed

**Note:** Completed - Port of Grays Harbor

**Note:** City of Hoquiam

## Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

**Choice** Yes **Description is required**

WDF&W has required the removal of an existing abandoned pier and shoreline restoration project near the mouth of the Wishkah River approximately 1 mile upstream of the project site. No additional mitigation was required by remaining permits. This has been advertised for bids via the Port's small works roster

#2: Are there any additional permits required? If so, please describe.

**Choice** No

All permits have been received.

#3: Tell us about your progress with securing your permits or ESA consultation.

**Description is required**

All required permits have been received.

## Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

## Certify & Submit

### Status History

Report Status	Date	User	Note
Accepted	09/10/2018	Rory Calhoun	
Submitted	09/10/2018	Randy Lewis	I missed it but this didn't get finalized because of the conflict with the interim inspection. I moved that forward to clear that error. They will complete construction in the next couple of weeks.
Draft	08/15/2018	Randy Lewis	