
PROJECT: 17-1420 REST, MF NEWAUKUM FISH PASSAGE_SITEID 021(45011)(07070)

Sponsor: Lewis County Program: FBRB Watershed Pathway Status: Active
Project Start Date: 01/19/2018 Agreement End Date: 01/18/2020

Progress Report Status: Accepted 12/06/2018

Report Period

From 06/29/2018 To 12/03/2018

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

Provided 30 percent plans and cost estimate, 100 percent plans and cost estimate, design memo and cost increase request.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

Permit applications will be sent in, permits are anticipated to be acquired, project is anticipated to be go to bid, and a contractor is anticipated to be selected.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

Progress Report, Project 17-1420

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	12/21/2018		✓	12/21/2018	Little work had begun on project at proposed time of 1st billing
Cultural Resources Complete	03/18/2019				
Bid Awarded/Contractor Hired	04/15/2019				
Landowner Agreement to RCO	05/01/2019				
Permits Complete	05/01/2019				
Progress Report Due	06/30/2019				
Annual Project Billing Due	06/30/2019				
Restoration Started	08/01/2019				
Restoration Complete	10/31/2019				
Stewardship Plan to RCO	10/31/2019				
Applied for Permits	11/01/2019				
RCO Final Inspection	11/15/2019				
Other	11/15/2019				
<i>As-built designs</i>					
Final Report Due	12/31/2019				
<i>No later than 90 days beyond Agreement End Date</i>					
Final Billing Due	12/31/2019				
<i>No later than 90 days beyond Agreement End Date</i>					
Agreement End Date	01/18/2020				
	Need amendment to change				

Special Conditions

Special Condition: Preliminary and Final designs completed to Manual 22 Appendix C specifications must be submitted to RCO and approved by WDFW staff prior to implementing construction activities.

Progress Report, Project 17-1420

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife				
Nationwide Permit	Army Corps of Eng.				
Water Quality Certification [Section 401]	County/Dept of Ecy.				

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

#2: Are there any additional permits required? If so, please describe.

Choice No

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

Permitting has not yet begun

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	12/06/2018	Josh Lambert	Thanks Ann
Submitted	12/03/2018	Ann Weckback	
Draft	12/03/2018	Ann Weckback	