

## Amendment to Project Agreement

**Project Sponsor:** Port of Skamania

**Project Number:** 14-1125 C

**Project Title:** Stevenson Shoreline Restoration & Rec Enhance

**Amendment Number:** 3

### Amendment Type:

Time Extension

### Amendment Description:

Pursuant to a request from Port of Skamania the Project Agreement identified above is amended to extend the end date of this agreement.


The project period of 07/10/2015 to 06/30/2019 is extended to allow the contracting party until 10/31/2020 to complete the project.

### Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

### State Of Washington Recreation and Conservation Office

BY:

  
\_\_\_\_\_  
foe Kaleen Cottingham

TITLE: Director

DATE:

4/30/19  
\_\_\_\_\_

Pre-approved as to form:

By:

\_\_\_\_\_  
/S/  
Assistant Attorney General

## Amendment Milestone Report

**Project Number:** 14-1125 C **Amendment Number:** 3  
**Project Name:** Stevenson Shoreline Restoration & Rec Enhancement  
**Sponsor:** Skamania Port of  
**IAC Project Manager:** Alison Greene

X	!	Milestone	Target Date	Comments/Description
X		Project Start	07/10/2015	
X		All Bid Docs/Plans to RCO	08/01/2015	
X	!	RFP Complete/Consultant Hired	12/15/2015	
X	!	Progress Report Due	12/15/2015	
X	!	Progress Report Due	12/31/2016	
X		Design Initiated	02/28/2017	
X	!	Progress Report Due	03/31/2017	
X		Preliminary Design to RCO	06/30/2017	
X	!	Progress Report Due	07/31/2017	
X	!	Progress Report Due	12/31/2017	
X	!	Cultural Resources Complete	07/31/2018	Evidence of compliance with Section 106 required, see Special Condition #1.
X	!	Annual Project Billing Due	07/31/2018	
X		Applied for Permits	08/31/2018	
X	!	Progress Report Due	12/31/2018	
X		60% Plans to RCO	01/31/2019	
X	!	Progress Report Due	03/31/2019	
	!	Annual Project Billing Due	06/30/2019	
	!	Progress Report Due	08/31/2019	
		Bid Awarded/Contractor Hired	08/31/2019	
	!	Construction Started	09/30/2019	
	!	Progress Report Due	12/31/2019	
		50% Construction Complete	04/30/2020	
	!	Progress Report Due	06/30/2020	
	!	Annual Project Billing Due	06/30/2020	
		90% Construction Complete	08/31/2020	
		Funding Acknowl Sign Posted	09/30/2020	
		RCO Final Inspection	09/30/2020	
		Construction Complete	09/30/2020	
	!	Agreement End Date	10/31/2020	RCFB Resolution #2019-07

# Amendment Milestone Report

	Final Billing Due	12/01/2020	
	Final Report Due	12/15/2020	

**X = Milestone Complete**

**! = Critical Milestone**