

**PROJECT: 18-1511 DEV, CEDAR FIELD TURF AND LIGHTING IMPROVEMENT**

Sponsor: Marysville Parks & Recreation Program: YAF - Large Status: Active  
Project Start Date: 08/01/2019 Agreement End Date: 05/31/2022

Progress Report Status: Accepted 12/12/2019

**Report Period**

From 09/01/2019 To 12/05/2019

**Questions**

#1: Describe the work accomplished during this reporting period.

**Description is required**

The project bid opening was held on November 21, 2019. This project was sourced through a competitive solicitation utilizing the Sourcewell group. The field turf portion of the project had two bids from Coast to Coast Turf and Field Turf. The low bidder was Coast to Coast Turf at \$608,473.02. The lighting portion of the project received one bid from Musco Lighting through competitive solicitation utilizing Sourcewell. The bid from Musco Lighting was accepted at \$234,523.92. Work has commenced on this project, starting on 12/3/2019.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

**Description is required**

Construction has commenced on this project. The anticipated activities for this project through the next reporting period will include progress through substantial completion, as the project timeline to complete the project ends on March 1, 2020.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice No

**Milestones**

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	12/31/2019				
Progress Report Due	06/30/2020				
Annual Project Billing Due	07/31/2020				
Progress Report Due	12/31/2020				
Progress Report Due	06/30/2021				
Annual Project Billing Due	07/31/2021				
Progress Report Due	12/31/2021				
Funding Acknowl Sign Posted	03/31/2022				
RCO Final Inspection	03/31/2022				
Construction Complete	03/31/2022				
Final Billing Due	05/01/2022				
Final Report Due	05/16/2022				
Agreement End Date	05/31/2022				
					Need amendment to change

**Special Conditions**

1. Cultural Resources-Survey Required

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a notice of cultural resources completion before any ground disturbing activities can begin. Ground disturbance started without approval will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in Section 8 of this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation.

# Progress Report, Project 18-1511

## Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Clear & Grade Permit	City/County	10/07/2019	12/07/2019		PA 19046
SEPA	Local or State	10/02/2019	10/29/2019		PA 19046
Other Required Permits					

**Note:** Electrical Permit will be secured by Musco lighting when they start their portion of work.

## Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

**Choice** No

#2: Are there any additional permits required? If so, please describe.

**Choice** Yes **Description is required**

An electrical permit will be applied for by Musco Lighting when they arrive on site to work.

#3: Tell us about your progress with securing your permits or ESA consultation.

**Description is required**

The SEPA permit and Archeological & Cultural Resources assesment have been secured through the City of Marysville and consultants. The electrical permit will be secured by Musco Lighting when they arrive to install the new LED light fixtures.

# Progress Report, Project 18-1511

## Attachments

### PHOTOS (JPG, GIF)

Photos (JPG, GIF)



# 409243 # 409244 # 409245 # 409246

### PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	12/05/2019	Cultural Resources: Correspondence	Cedar Field Cultural Resources Assessment 9-27-19.pdf	KyleW	Cedar Field Cultural Resources Assessment 9-27-19.pdf, 409261 Progress Report, 12/12/2019, Accepted	
	12/05/2019	Compliance Document	Geotech Report.pdf	KyleW	Geotech Report.pdf, 409259 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Compliance Document	SEPA Cedar Field.pdf	KyleW	SEPA Cedar Field.pdf, 409258 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Compliance Document	SEPA-DNS-Cedar Field Athletic Park-PA19046.pdf	KyleW	SEPA-DNS-Cedar Field Athletic Park-PA19046.pdf, 409257 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Plans and Bid Specifications	Cedar Field Athletic Surfacing Installation Bid Specs 2019.d	KyleW	Cedar Field Athletic Surfacing Installation Bid Specs 2019.docxfinal.pdf, 409256 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Plans and Bid Specifications	Final Cedar Field Lighting Bid Specs917 2019.pdf	KyleW	Final Cedar Field Lighting Bid Specs917 2019.pdf, 409255 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Plans and Bid Specifications	Contract Musco.pdf	KyleW	Contract Musco.pdf, 409250 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Plans and Bid Specifications	Contract C2C.pdf	KyleW	Contract C2C.pdf, 409249 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Plans and Bid Specifications	Cedar Field - Grading-Layout.pdf	KyleW	Cedar Field - Grading-Layout.pdf, 409248 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Photo	IMG_1483.jpg	KyleW	IMG_1483.jpg, 409246 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Photo	IMG_1482.jpg	KyleW	IMG_1482.jpg, 409245 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Photo	IMG_1481.jpg	KyleW	IMG_1481.jpg, 409244 Progress Report, 12/12/2019, Accepted	✓
	12/05/2019	Photo	IMG_1480.JPG	KyleW	IMG_1480.jpg, 409243 Progress Report, 12/12/2019, Accepted	✓

## Certify & Submit

### Status History

Report Status	Date	User	Note
Accepted	12/12/2019	Dan Haws	Thanks Kyle.
Submitted	12/05/2019	Kyle Woods	
Draft	12/05/2019	Kyle Woods	