

PROJECT: 17-1420 REST, MF NEWAUKUM FISH PASSAGE_SITEID 021(45011)(07070)

Sponsor: Lewis County of Program: FBRB Watershed Pathway Status: Active
Project Start Date: 01/19/2018 Agreement End Date: 01/18/2021

Progress Report Status: Accepted 07/22/2020

Report Period

From 01/14/2020 To 06/24/2020

Questions

#1: Describe the work accomplished during this reporting period.

During this reporting period a LWD redesign was submitted and a change order was completed for installation of the proposed LWD.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

During the next reporting period the LWD redesign will be implemented.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Restoration Started <i>Repairs started</i>	08/15/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/15/2020	The modified LWD installation is anticipated to be installed in August or September when then water is lower.
RCO Final Inspection	11/27/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>Revised As-built designs</i>	11/27/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due <i>No later than 90 days beyond Agreement End Date</i>	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due <i>No later than 90 days beyond Agreement End Date</i>	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Other <i>Repairs complete</i>	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Restoration Complete <i>Repairs complete</i>	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	01/18/2021	<input type="checkbox"/>	<input type="checkbox"/>		Need amendment to change

Special Conditions

Special Condition: Preliminary and Final designs completed to Manual 22 Appendix C specifications must be submitted to RCO and approved by WDFW staff prior to implementing construction activities.

Progress Report, Project 17-1420

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Cultural Assessment [Section 106]	DAHP	01/31/2019	05/21/2019	03/18/2022	NWS-2019-138
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	01/31/2019	03/12/2019	09/15/2021	2019-5-26+01
Nationwide Permit	Army Corps of Eng.	01/31/2019	05/21/2019	03/18/2022	NWS-2019-138
Water Quality Certification [Section 401]	County/Dept of Ecy.	01/31/2019	05/21/2019	03/18/2022	NWS-2019-138

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Tell us about your progress with securing your permits or ESA consultation.

No issues acquiring permits

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/22/2020	Josh Lambert	Ann, I've sent an email to cade checking to see if he has reviewed your revised designs for the LWD installation. If you have correspondence please send my way. Thank you.
Submitted	07/06/2020	Ann Weckback	
Draft	06/24/2020	Ann Weckback	