

Progress Report 12/9/15-5/3/16

Project #15-1059, Bear Creek Reach 6 Restoration - Ph II Design

Submitted by Walter Rung on 05/03/2016

Accepted by Josh Lambert on 05/12/2016

CONTACTS

Primary Sponsor: Adopt A Stream Foundation

Project Contact: Walter Rung
walterr@streamkeeper.org

Lead Entity: WRIA 8 LE (King County)

Managing Agency: Rec. and Conserv. Office

RCO Grant Manager: Josh Lambert
Josh.Lambert@rco.wa.gov

COSTS TO DATE

Project Start Date: 12/09/2015

FundingEnd Date: 05/01/2017

Funding Formula:	Requested		Original		Current	
Puget Sound Acq. & Restoration:	\$0.00	(0%)	\$50,000.00	(100%)	\$50,000.00	(100%)
Salmon State Projects:	\$50,000.00	(100%)	\$0.00	(0%)	\$0.00	(0%)
Total:	\$50,000.00	(100%)	\$50,000.00	(100%)	\$50,000.00	(100%)
Paid To Date:	\$0.00				Last Released Billing:	
Remaining RCO Funds:	\$50,000.00				Pending Billing: No	
Advance Balance:	\$0.00		Match Bank:	\$0.00	Number of Billings: 0	
Admin Limit:	\$0.00		Admin Spent:	\$0.00		
A&E Limit:	\$0.00		A&E Spent:	\$0.00		

PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 4	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 4	Describe the work accomplished during this reporting period.		During this reporting period an RFP was sent out to potential consultants and a consultant was selected to design the project. Chinook Engineering was the only consultant that bid on the project and was thereby selected to complete the design work. Contract with the consultant was negotiated and design work has begun. Cultural resource reveiw was completed.
3 of 4	Do you anticipate any changes to your project? Please describe those changes here.	No	
4 of 4	Tell us about work planned for the next reporting period.		For the next reporting period we anticipate the completion of preliminary designs and presenting these designs to the WIRA 8 technical review panel. Review panel comments will be incorporated into the final designs.

MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New Target Date	Progress/Reason for Delay
Project Start	12/09/2015		X			
Data Gathering Started	03/02/2016		X			
RFP Complete/Consultant Hired	03/02/2016		X			
Cultural Resources Complete	03/15/2016					Will proceeds with Cultural Resource Survey
Progress Report Submitted	06/01/2016		X			
Annual Project Billing	06/01/2016					
Progress Report Submitted	10/31/2016					
Draft Design to RCO	11/01/2016					
Preliminary Design to RCO	12/31/2016					
Progress Report Submitted	04/01/2017					
Final Report in PRISM	05/01/2017					
Agreement End Date	05/01/2017					
Final Billing to RCO	07/30/2017					

PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Hydraulics Project Approval [HPA]					
Cultural Assessment [Section 106]					