

## Amendment to Project Agreement

**Project Sponsor:** Tacoma MPD  
**Project Title:** The Peninsula at Point Defiance LW

**Project Number:** 12-1555 D  
**Amendment Number:** 1

### Amendment Type:

Time Extension

### Amendment Description:

Pursuant to a request from Tacoma MPD the Project Agreement identified above is amended to extend the end date of this agreement.

The project period of 09/24/2015 to 10/31/2018 is extended to allow the contracting party until 12/31/2018 to complete the project.

### Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

### State Of Washington Recreation and Conservation Office

BY:   
Kaleen Cottingham

TITLE: Director

DATE: 10-24-18

Pre-approved as to form:  
By: /S/ \_\_\_\_\_  
Assistant Attorney General

## Amendment Milestone Report

**Project Number:** 12-1555 D  
**Project Name:** The Peninsula at Point Defiance LW  
**Sponsor:** Tacoma MPD  
**IAC Project Manager:** Beth Auerbach

**Amendment Number:** 1

X	!	Milestone	Target Date	Comments/Description
X		Design Initiated	07/15/2014	
X		Project Start	09/24/2015	
X		Bid Awarded/Contractor Hired	11/06/2015	
X		Applied for Permits	11/30/2015	
X	!	Cultural Resources Complete	02/29/2016	Evidence of compliance with Section 106 required, see special condition #1.
X		60% Plans to RCO	03/01/2016	
X	!	Progress Report Due	03/31/2016	
X		All Bid Docs/Plans to RCO	04/30/2016	
X	!	Special Conditions Met	04/30/2016	No ground disturbing activities may occur until a notice to proceed has been issued by RCO. See Special Condition #1.
X		SEPA/NEPA Completed	05/01/2016	
X	!	Construction Started	05/06/2016	pre-construction activities started 11-30-15.
X	!	Annual Project Billing Due	07/31/2016	
X	!	Progress Report Due	09/30/2016	
X		50% Construction Complete	02/28/2017	
X	!	Progress Report Due	03/31/2017	
X		RCO Interim Inspection	06/13/2017	
X	!	Annual Project Billing Due	07/31/2017	
X	!	Progress Report Due	09/30/2017	
		90% Construction Complete	02/01/2018	
		Funding Acknowl Sign Posted	03/01/2018	
		RCO Final Inspection	03/01/2018	
		Construction Complete	04/02/2018	
		Final Billing Due	06/04/2018	
		Final Report Due	06/15/2018	
	!	Agreement End Date	12/31/2018	

**X = Milestone Complete**

**! = Critical Milestone**