

PROJECT: 18-1952 DEV, BACON AND EGGS SKATEABLE ART SKATE PARK

Sponsor: Wilkeson Town of Program: WWRP - Local Parks Status: Active
Project Start Date: 09/01/2019 Agreement End Date: 12/31/2020

Progress Report Status: Accepted 07/16/2020

Report Period

From 09/01/2019 To 06/30/2020

Questions

#1: Describe the work accomplished during this reporting period.

We met with the designer of the project as well as the builder Grindline and created initial timelines. Due to COVID 19 closures, this timeline quickly dissolved.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

#3: Tell us about work planned for the next reporting period.

We have the ground cleared and we are ready for the conceptual design to be layed out and start clearing to grade and move forward.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

No

This project is moving along and we expect construction to be fairly uncomplicated.

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Annual Project Billing Due	07/16/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	07/16/2020	No bills received to date on this project
60% Plans to RCO	07/31/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	07/31/2020	This has been requested from Grindline, and once they're able to get the boundaries staked out and the initial design measured out on the ground, this will be completed.
All Bid Docs/Plans to RCO	08/15/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/15/2020	We do not have these completed at this time. Once the conceptual design is layed out on the ground, we will have a better idea of the exacts.
50% Construction Complete	08/31/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	08/31/2020	Goal to have this entirely finished no later than 9/30/2020
90% Construction Complete	08/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Interim Inspection	09/30/2020	<input type="checkbox"/>	<input checked="" type="checkbox"/>	09/30/2020	None allowed due to COVID travel restrictions
Construction Complete	09/30/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Funding Acknowl Sign Posted	10/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
RCO Final Inspection	10/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Final Billing Due	12/01/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Final Report Due	12/15/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Agreement End Date	12/31/2020	<input type="checkbox"/>	<input type="checkbox"/>		
Need amendment to change					

Special Conditions

None.

Progress Report, Project 18-1952

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Tell us about your progress with securing your permits or ESA consultation.

n/a

Attachments




PHOTOS (JPG, GIF)

Photos (JPG, GIF)



PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	07/16/2020	Photo	Cleared Area 1	MarieW	20200716_065829.jpg, 438769 Progress Report, 07/16/2020, Accepted	✓
	07/16/2020	Photo	Cleared Area 2	MarieW	20200716_065800.jpg, 438768 Progress Report, 07/16/2020, Accepted	✓
	07/16/2020	Photo	Cleared Area 3	MarieW	20200716_065742.jpg, 438767 Progress Report, 07/16/2020, Accepted	✓
	07/16/2020	Photo	Cleared Area 4	MarieW	20200716_065739.jpg, 438766 Progress Report, 07/16/2020, Accepted	✓
	07/16/2020	Photo	Cleared Area 5	MarieW	20200716_065724.jpg, 438765 Progress Report, 07/16/2020, Accepted	✓

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/16/2020	Beth Auerbach	Thanks!
Submitted	07/16/2020	Marie Wellock	Thank You!
Draft	07/16/2020	Marie Wellock	