

PROJECT: 18-1267 DEV, CHAMBERS CREEK CANYON TRAIL DEVELOPMENT

Sponsor: Pierce County Parks & Rec Program: WWRP - Trails Status: Active Project Start Date: 07/01/2019

Agreement End Date: 04/30/2022

Progress Report Status: Accepted 09/18/2020

Report Period

From 08/01/2020 To 09/30/2020

Questions

#1: Describe the work accomplished during this reporting period.

Trail alignment is being re-evaluated due to the very high estimated design and construction costs.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

After the site reconnaissance and technical investigations, the estimated design and construction costs are significantly higher than anticipated at the previous planning level estimates. At this time, the project team is re-evaluating alignment alternatives and scope changes that could bring overall costs down.

#3: Tell us about work planned for the next reporting period.

Alternative alignment evaluation will continue into the next reporting period. Once that evaluation is complete, scope changes will be presented to RCO.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes-we are anticipating a scope change representing a new trail alignment to achieve a project that is within budget.

09/18/2020 Page 1 of 3

Progress Report, Project 18-1267

Milestones

| Milestone | Target Date | Completed | Delayed | New Target Date | Progress/Reason for Delay |
|--|---------------------------|---------------|---------|-----------------|------------------------------|
| Cultural Resources Complete Survey required, see special condition #1. | 11/30/2020 | | ✓ | 11/30/2020 | Delayed due to new alignment |
| 60% Plans to RCO | 11/30/2020 | | | | |
| Applied for Permits | 11/30/2020 | | ✓ | 11/30/2020 | Delayed due to new alignment |
| All Bid Docs/Plans to RCO | 12/01/2020 | | | | |
| Bid Awarded/Contractor Hired | 02/01/2021 | | | | |
| Construction Started | 04/01/2021 | | | | |
| Annual Project Billing Due | 07/31/2021 | | | | |
| 50% Construction Complete | 08/01/2021 | | | | |
| RCO Interim Inspection | 08/02/2021 | | | | |
| rogress Report Due | 09/30/2021 | | | | |
| 0% Construction Complete | 11/01/2021 | | | | |
| unding Acknowl Sign Posted | 12/31/2021 | | | | |
| onstruction Complete | 12/31/2021 | | | | |
| inal Billing Due | 01/31/2022 | | | | |
| inal Report Due | 02/28/2022 | | | | |
| CO Final Inspection | 03/31/2022 | | | | |
| Agreement End Date | 04/30/2022 Need amenda | ment to chang | e | | |

Special Conditions

1. Cultural Resources-Survey Required

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a notice of cultural resources completion before any ground disturbing activities can begin. Ground disturbance started without approval will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation and Section 106 of the National Historic Preservation Act (if applicable).

In the event that the Army Corps of Engineers makes a different cultural resources treatment recommendation for areas within their jurisdiction, RCO will defer to the determination made by the lead federal agency.

Page 2 of 3 09/18/2020

Progress Report, Project 18-1267

Permits

| Permits and Reviews | Issuing Organization | Applied Date | Received Date | Expiration Date | Permit # |
|---|-------------------------|---|--|----------------------|---|
| Cultural Assessment [Section 106] | DAHP | | | | |
| Hydraulics Project Approval [HPA] | Dept of Fish & Wildlife | Note: Previoous106 Assessmnets have been conducted in project area. | | | |
| Nationwide Permit | Army Corps of Eng. | Ŭ | | constrution over | |
| SEPA | Local or State | 08/15/2017 | | ecreational Faciliti | |
| Water Quality Certification [Section 401] | County/Dept of Ecy. | Note: Environm | nental Checklist a | and Threshold De | termination |
| Shoreline Permit | City/County | 08/07/2017 | e and boardwalk 08/16/2018 e Substanial Deve | | water and wetland mitigation. SSD 18-001/SEP18-0003 |

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

None identified at this time.

#2: Are there any additional permits required? If so, please describe.

No None identified at this time.

#3: Tell us about your progress with securing your permits or ESA consultation.

Local permits acquired directly through the City of University Place. All additional permitting through recently hired consultant team which includes cultural resources and critical areas (streams and wetlands)

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Attach
Type Date Attachment Type Title Person Associations Shared

No attachments match filter criteria

Certify & Submit

Status History

| Report Status | Date | User | Note |
|------------------|------------|--------------------|------------|
| Accepted | 09/18/2020 | Beth Auerbach | Thank you! |
| Submitted | 09/17/2020 | Jeanette Peters | |
| Draft | 09/17/2020 | Jeanette Peters | |

Page 3 of 3 09/18/2020