

**North Bank Playground****Completed By: Patrick McCord****Date of Report: March 17, 2020****Time of Observation: 1:00 PM**

1. WEATHER							
	Clear	PM	Calm		<10 deg		61-70 deg
PM	P/Cloudy		Slight Breeze		11-20 deg		70-80 deg
	Overcast		Moderate Winds		21-32 deg		80-90 deg
	Rain		Windy		33-45 deg		91-99 deg
	Smokey		Very Windy +35mph	PM	45-60 deg		100+
	Snow						
2. CONSTRUCTION ACTIVITY							
Area	Observation						
Site	Sanitary sewer line and manholes have been backfilled at east parking lot. North storm water trench (along the cliff) has been excavated. Plywood has been installed at the large shelter roof. Excavated material being screened and stockpiled.						
Building	No work.						
3. LABOR (REPORTED FROM GENERAL CONTRACTOR)							
Contractor	# Of Workers	Contractor	# Of Workers	Contractor	# Of Workers	Contractor	# Of Workers
T LaRiviere	10		0				0
4. EQUIPMENT ON SITE							
Type of Equipment	#	Type of Equipment	#	Type of Equipment	#	Type of Equipment	#
Compaction roller	1	Dozer	1	Track hoe			2
Terex dumptruck	1	Front loader	1	Water truck			1
Bobcat	1	Extended forklift	1	Track hoe with hammer			2
Man lift	0	Mini track hoe	1	Extended manlift			1
5. TPZ							
•							
6. DELIVERIES & CONDITIONS Note time and type of delivery							
•							
7. FIELD DISCUSSIONS OR NOTES (provide bulleted list of discussions, directions or decisions)							
•							
8. SCHEDULE REVIEW							
•							
9. PROJECT PHOTOGRAPHS							
• See pictures below:							



North Bank Playground

Completed By: Patrick McCord

Date of Report: March 17, 2020

Time of Observation: 1:00 PM



#1 View from cliff east side of the cliff (facing south)



#2 View from east side of the cliff (facing west)



#3 View from west side of the cliff (facing east)



#4 Storm line trench at cliff.



#5 Plywood installation at large shelter.



#6 Storm trench under skate park.



#7 View from southeast corner (facing north).



#8 View from southeast corner (facing west).



#9 Debris pile.