

## **North Bank Playground**

## **Completed By: Patrick McCord**

Date of Report: May 08, 2020 Time of Observation: 1:00 PM

1. WEATHE	R							
	Clear	PI	<b>/</b> Calm	<	10 deg PM	61-70 deg		
PM	P/Cloudy		Slight Breeze	1	1-20 deg	70-80 deg		
	Overcast		Moderate Winds	2	1-32 deg	80-90 deg		
	Rain		Windy	3	3-45 deg	91-99 deg		
	Smokey		Very Windy +35mph	4	5-60 deg	100+		
	Snow							
2. Constri	UCTION ACTIVITY							
Area	Observati							
Site	Storm water piping has been connected at Sportsplex cliff.  North side site retaining wall has been poured and backfilled with pea gravel  East side storm water piping and structures have been installed.  Drainage channel walls have been poured (west side); east side being formed.  Large shelter roof underlayment and roof shingles being installed.							
Building	Footings h	ave been po	ured on the north side					
	(REPORTED FROM G			# 01	0	# 01	•	
		# Of Workers	Contractor	# Of Workers	Contractor	ctor # Of Workers		
T LaRiviere		11		0	0		0	
Budinger		0						
4. EQUIPME	ENT ON SITE							
Type of Equipment		#	Type of Equipment	#	Type of Equipment			
Compaction roller		1	Dozer	1	Track hoe		3	
Terex dumptruck		0	Front loader	1	Water truck	1		
Bobcat		1	Extended forklift	1	Concrete pump truck	k 1		
Man lift		0	Mini track hoe	1	Extended manlift		1	
5. TPZ								
•								
6. DELIVER	IES & CONDITIONS	Note time an	d type of delivery					
•								
7. FIELD DI	SCUSSIONS OR NOT	ES (provide	bulleted list of discussions, di	ections or de	ecisions)			
•		.,						
8. SCHEDUI	LE REVIEW							
•								
• 9. PROJECT	r Photographs							



## **North Bank Playground**

## **Completed By: Patrick McCord**

Date of Report: May 08, 2020 Time of Observation: 1:00 PM

