



## North Bank Playground

Completed By: Patrick McCord

Date of Report: June 04, 2020

Time of Observation: 1:00 PM

1. WEATHER							
	Clear	PM	Calm		<10 deg		61-70 deg
PM	P/Cloudy		Slight Breeze		11-20 deg	PM	70-80 deg
	Overcast		Moderate Winds		21-32 deg		80-90 deg
	Rain		Windy		33-45 deg		91-99 deg
	Smokey		Very Windy +35mph		45-60 deg		100+
	Snow						
2. CONSTRUCTION ACTIVITY							
Area	Observation						
Site	Rat slabs have been poured for GRFC walls. Parking lot being stockpiles being exported. East parking lot walls being formed (north side). Footings being formed along cliff wall. Play structure footings being poured. East side skate park being backfilled and compacted.						
Building	Foundation wall waterproofing has been installed. Perimeter walls being backfilled. Underslab plumbing being installed; trench drains being installed. Electric grounding has been installed at perimeter footings.						
3. LABOR							
Contractor	# Of Workers	Contractor	# Of Workers	Contractor	# Of Workers	Contractor	# Of Workers
T LaRiviere	13		0				0
Budinger	0						
4. EQUIPMENT ON SITE							
Type of Equipment	#	Type of Equipment	#	Type of Equipment	#	Type of Equipment	#
Compaction roller	1	Dozer	1	Track hoe			3
Terex dumptruck	1	Front loader	1	Water truck			1
Bobcat	1	Extended forklift	1	Concrete pump truck			0
Man lift	0	Mini track hoe	1	Extended manlift			1
5. TPZ							
•							
6. DELIVERIES & CONDITIONS Note time and type of delivery							
•							
7. FIELD DISCUSSIONS OR NOTES (provide bulleted list of discussions, directions or decisions)							
•							
8. SCHEDULE REVIEW							
•							
9. PROJECT PHOTOGRAPHS							
• See pictures below:							



## North Bank Playground

Completed By: Patrick McCord

Date of Report: June 04, 2020

Time of Observation: 1:00 PM



#1 View from cliff east side of the cliff (facing south).



#2 View from east side of the cliff (facing west).



#3 View from west ramp (facing east).



#4 Rat slab footing pad.



#5 Skate park east retaining wall (north).



#6 North side retaining wall at cliff.



#7 M&O building underground plumbing.



#8 O&M Building foundations.



#9 Retaining walls at east parking lot (north side).