

PROJECT: 18-1819 DEV, CHEHALIS RECREATION PARK UPGRADE RENOVATION PHASE2

Sponsor: Chehalis City of Program: Land and Water Conservation Status: Active
Project Start Date: 10/08/2019 Agreement End Date: 06/30/2021

Progress Report Status: Accepted 12/01/2020

Report Period

From 01/07/2020 To 11/30/2020

Questions

#1: Describe the work accomplished during this reporting period.

The Recreation Park ballfield complex is complete. Project includes 4 renovated fields with synthetic turf infields, natural sod outfields, engineered drainage, automated irrigation, 6ft fence perimeter fencing on 2 fields, portable fencing on 2 fields, dugout concrete and fencing with barrier free access, backstop netting, overhead netting, backstop pads, bullpens and scoreboards on fields 1 & 2, new walkways, pedestrian lighting complex signage. Playground is complete. Project includes engineered drainage system, automated irrigation in landscape areas, new inclusive playground structure that meets ADA standards, new pathways with barrier free access, pedestrian lighting and safety fence.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

No

No challenges but I would like to note that the project start date was August 19, 2019. The program would not accept this date as the WWRP and YAF grants were merged with the LWCF Grant on 10/8/2019.

#3: Tell us about work planned for the next reporting period.

The completion and acceptance of the final paperwork including the Final LWCF Boundary Map.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

The project scope was improved by upgrading the ball field infields from dirt to synthetic turf. We would like to add synthetic turf to the description of the project.

Progress Report, Project 18-1819

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Construction Started <i>playground</i>	01/31/2020	✓	☐		
90% Construction Complete <i>ballfields/irrigation</i>	02/28/2020	✓	☐		
RCO Interim Inspection	03/31/2020	✓	☐		
Construction Complete <i>ballfields/irrigation</i>	03/31/2020	✓	☐		
Annual Project Billing Due	06/30/2020	✓	☐		
50% Construction Complete <i>playground</i>	07/31/2020	✓	☐		
Progress Report Due <i>for period ending September 30</i>	10/31/2020	✓	☐		
90% Construction Complete <i>playground</i>	02/28/2021	☐	☐		
Construction Complete <i>playground</i>	03/31/2021	☐	☐		
Funding Acknowl Sign Posted	04/30/2021	☐	☐		
RCO Final Inspection	05/15/2021	☐	☐		
Final Billing Due	05/15/2021	☐	☐		
Final Report Due	05/25/2021	☐	☐		
Agreement End Date	06/30/2021	☐	☐		
	Need amendment to change				

Special Conditions

1. Cultural Resources-Survey Required

Funding for this project is partially derived through the National Park Service's Land and Water Conservation fund; therefore it is subject to review under Section 106 of the National Historic Preservation Act. The lead agency has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the completed cultural resources survey, meeting federal standards, and receive from RCO a Notice to Proceed before any ground disturbing activities can begin. Please insure that your project milestones provide ample time for the Agencies to coordinate review with the consulting parties. Construction started without a Notice to Proceed will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation and Section 106 of the National Historic Preservation Act.

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Clear & Grade Permit	City/County	07/10/2018	07/11/2018	07/15/2020	180039
Note: If a new permit is required, it can be obtained in just 1 day.					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Tell us about your progress with securing your permits or ESA consultation.

May 30, 2019
Project - Recreation Park Renovation Project Phase II
Application No.: CP-19-005 - Approved
Applicant - Chehalis Parks and Recreation Department
Owner - City of Chehalis

Progress Report, Project 18-1819

Attachments

PHOTOS (JPG, GIF)
Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	12/01/2020	DeAnn Beck	
Submitted	12/01/2020	Lilly Wall	
Returned	11/30/2020	DeAnn Beck	Hi Lilly, thanks for the report. One revision needed - please revise the reporting period to read 1/7/2020 thru 11/30/2020 and then resubmit, thank you! DeAnn
Submitted	11/23/2020	Lilly Wall	
Draft	11/23/2020	Lilly Wall	