



## North Bank Playground

Completed By: Patrick McCord

Date of Report: January 14, 2021

Time of Observation: 11:30 AM

1. WEATHER							
	Clear	AM	Calm		<10 deg		61-70 deg
	P/Cloudy		Slight Breeze		11-20 deg		70-80 deg
AM	Overcast		Moderate Winds		21-32 deg		80-90 deg
	Rain		Windy	AM	33-45 deg		91-99 deg
	Smokey		Very Windy +35mph		45-60 deg		100+
	Snow						
2. CONSTRUCTION ACTIVITY							
Area	Observation						
Site	Park signage being installed. Columbian mammoth has been placed. Parking lot subgrade being final graded. Topsoil being fine graded in swales (east side). Sidewalks being poured (south of skate park) Irrigation piping being installed.						
Building	Finish electric being installed; fire alarm system being programmed. Final cleaning. Soffit trim being installed.						
3. LABOR							
Contractor	# Of Workers	Contractor	# Of Workers	Contractor	# Of Workers		
T LaRiviere	8	Colvico	4	Road Products	0		
Air Tech Mechanical	2	Ascent Plumbing	0	NW Playground	0		
Drywall Specialties	0	Tile	0				
4. EQUIPMENT ON SITE							
Type of Equipment	#	Type of Equipment	#	Type of Equipment	#		
Compaction roller	1	Grader	0	Track hoe	0		
Dozer	1	Front loader	1	Water truck	1		
Bobcat	1	Extended forklift	1	Manlifts	3		
Backhoe	0	Mini excavator	3	Extended manlift	1		
5. TPZ							
•							
6. DELIVERIES & CONDITIONS Note time and type of delivery							
•							
7. FIELD DISCUSSIONS OR NOTES (provide bulleted list of discussions, directions or decisions)							
•							
8. SCHEDULE REVIEW							
•							
9. PROJECT PHOTOGRAPHS							



## North Bank Playground

Completed By: Patrick McCord

Date of Report: January 14, 2021

Time of Observation: 11:30 AM



#1 O&M Building (west elevation).



#2 O&M Building interior.



#3 M&O electrical panel and fire alarm panel.



#4 East side parking lot grading.



#5 Sidewalk (south of skate park).



#6 Columbian mammoth sculpture.



#7 Sidewalks at sand play area.



#8 Park signage at play area.



#9. Irrigation piping (north of PT slab).