

PROJECT: 18-1952 DEV, BACON AND EGGS SKATEABLE ART SKATE PARK

Sponsor: Wilkeson Town of Program: WWRP - Local Parks Status: Active
Project Start Date: 09/01/2019 Agreement End Date: 03/31/2021

Progress Report Status: Accepted 03/08/2021

Report Period

From 10/01/2020 To 02/28/2021

Questions

#1: Describe the work accomplished during this reporting period.

The majority of the project is complete. There were delays that had to do with staffing/ volunteer time and weather, but the project is nearly completed at this time.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

Weather and volunteer time. Several of the people working on this project are volunteers working other full time jobs so it is difficult to get them here consistently.

#3: Tell us about work planned for the next reporting period.

The final billing should be submitted in the next quarter

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

Perhaps an extension depending on the workers' availability over the coming weeks

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
90% Construction Complete	01/25/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/31/2021	Construction is just now surpassing 50% so this will be ready in the coming weeks
Funding Acknowl Sign Posted	02/01/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	04/15/2021	The project is not completed
RCO Final Inspection	02/01/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	04/15/2021	The project is not done
Construction Complete	02/01/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	04/15/2021	The project is not done
Final Billing Due	03/01/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	04/15/2021	The project is not done
Final Report Due	03/01/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	04/15/2021	The project is not done
Annual Project Billing Due	03/10/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/10/2021	There was nothing to report in 2020. This will be completed ASAP
All Bid Docs/Plans to RCO	03/10/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/10/2021	This will be uploaded right away
50% Construction Complete	03/10/2021	<input type="checkbox"/>	<input checked="" type="checkbox"/>	03/10/2021	Construction is just now surpassing 50%
Agreement End Date	03/31/2021	<input type="checkbox"/>	<input type="checkbox"/>		This may need to be modified
	Need amendment to change				

Special Conditions

None.

Progress Report, Project 18-1952

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
None - No permits Required					

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No

#2: Are there any additional permits required? If so, please describe.

No

#3: Tell us about your progress with securing your permits or ESA consultation.

n/a

Progress Report, Project 18-1952

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)



466322 # 466323 # 466324 # 466325 # 466326

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
	03/08/2021	Billing forms	Grindline PayApp2_INV5695.pdf	MarieW	Grindline PayApp2_INV5695.pdf, 466339 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Project Progress 1.jpg	MarieW	Project Progress 1.jpg, 466337 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Progress 2.jpg	MarieW	Progress 2.jpg, 466336 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	progress 3.jpg	MarieW	progress 3.jpg, 466335 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Progress 4.jpg	MarieW	Progress 4.jpg, 466334 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Project 5.jpg	MarieW	Project 5.jpg, 466333 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	progress 6.jpg	MarieW	progress 6.jpg, 466332 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	progress 7.jpg	MarieW	progress 7.jpg, 466331 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	progress 8.jpg	MarieW	progress 8.jpg, 466330 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Handle construction.jpg	MarieW	Handle construction.jpg, 466329 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Handle construction 3.jpg	MarieW	Handle construction 3.jpg, 466328 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	Handle construction 2.jpg	MarieW	Handle construction 2.jpg, 466327 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	pan form 4.jpg	MarieW	pan form 4.jpg, 466326 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	pan form 3.jpg	MarieW	pan form 3.jpg, 466325 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	pan form 2.jpg	MarieW	pan form 2.jpg, 466324 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	pan form 1.jpg	MarieW	pan form 1.jpg, 466323 Progress Report, 03/08/2021, Accepted	✓
	03/08/2021	Photo	ground work.jpg	MarieW	ground work.jpg, 466322 Progress Report, 03/08/2021, Accepted	✓

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	03/08/2021	Beth Auerbach	Hi Marie, Please send me an email with the time extension request letter attached. The letter will need to briefly explain the delays and include new dates. Thanks, Beth
Submitted	03/08/2021	Marie Wellock	I need to submit the reimbursements, and will get the other progress items completed.
Draft	03/08/2021	Marie Wellock	