

PROJECT: 18-1267 DEV, CHAMBERS CREEK CANYON TRAIL DEVELOPMENT

Sponsor: Pierce County Parks & Rec Program: WWRP - Trails Status: Active Project Start Date: 07/01/2019 Agreement End Date: 04/30/2022

Progress Report Status: Accepted 03/31/2021

Report Period

From 10/01/2020 To 03/30/2021

Questions

#1: Describe the work accomplished during this reporting period.

Trail alignment is still under re-evaluation for alternative alignments that would meet project budget.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Yes

After site reconnaissance and technical investigations, the estimated design and construction costs are significantly higher than anticipated at the previous planning level.

#3: Tell us about work planned for the next reporting period.

The project team has identified a potential alternative route on the southern bank of Chambers Creek. This option will require rescoping and investigation into those details is underway to propose to RCO.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Yes

We are expecting a scope change and a time extension to undertake this alternative route.

03/31/2021 Page 1 of 3

Progress Report, Project 18-1267

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Cultural Resources Complete Survey required, see special condition #1.	11/30/2020		√	11/30/2021	New alternative route will require a new/additional cultural resource survey.
60% Plans to RCO	11/30/2020		✓	12/30/2021	New alternative route will require new engineering.
Applied for Permits	11/30/2020		√	12/30/2021	Although no new permits are anticipated, new route will require updating permits.
All Bid Docs/Plans to RCO	12/01/2020		√	02/01/2022	If alternative route is approved, all bid docs should be to RCO by Feb. 1, 2022.
Bid Awarded/Contractor Hired	02/01/2021		✓	03/07/2022	Contract awarded March 1, 2022.
Construction Started	04/01/2021				
Annual Project Billing Due	07/31/2021				
50% Construction Complete	08/01/2021				
RCO Interim Inspection	08/02/2021				
Progress Report Due	09/30/2021				
90% Construction Complete	11/01/2021				
Funding Acknowl Sign Posted	12/31/2021				
Construction Complete	12/31/2021				
Final Billing Due	01/31/2022				
Final Report Due	02/28/2022				
RCO Final Inspection	03/31/2022				
Agreement End Date	04/30/2022 Need amend	ment to chang	e		

Special Conditions

1. Cultural Resources-Survey Required

This agreement requires compliance with Executive Order 05-05 and/or Section 106 of the National Historic Preservation Act. RCO has completed the initial consultation for this project and a cultural resources survey is required. The Sponsor must submit to RCO the survey and receive from RCO a notice of cultural resources completion before any ground disturbing activities can begin. Ground disturbance started without approval will be considered a breach of contract. In the event that archaeological or historic materials are discovered while conducting ground disturbing activities, work in the immediate vicinity must stop and the Sponsor must ensure compliance with the provisions found in this agreement. All cultural resources work must meet reporting guidelines outlined by the Department of Archaeology and Historic Preservation and Section 106 of the National Historic Preservation Act (if applicable).

In the event that the Army Corps of Engineers makes a different cultural resources treatment recommendation for areas within their jurisdiction, RCO will defer to the determination made by the lead federal agency.

Page 2 of 3 03/31/2021

Progress Report, Project 18-1267

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit#
Cultural Assessment [Section 106]	DAHP				
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	Note: Previoou	s106 Assessmne	ets have been cor	nducted in project area.
		Note: For bridg	e and boardwalk	constrution over	water.
Nationwide Permit	Army Corps of Eng.				
		Note: Nationwi	de Permit 42 -Re	creational Faciliti	es
SEPA	Local or State	08/15/2017			
		Note: Environm	nental Checklist a	nd Threshold De	termination
Water Quality Certification [Section 401]	County/Dept of Ecy.				
		Note: For bridg	e and boardwalk	constrution over	water and wetland mitigation.
Shoreline Permit	City/County	08/07/2017	08/16/2018		SSD 18-001/SEP18-0003
		Note: Shoreline	Substanial Deve	elopment Permit	

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

No None identified at this time.

#2: Are there any additional permits required? If so, please describe.

No None identified at this time.

#3: Tell us about your progress with securing your permits or ESA consultation.

Local permits acquired directly through the City of University Place. All additional permitting through recently hired consultant team which includes cultural resources and critical areas (streams and wetlands)

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Attach
Type Date Attachment Type Title Person Associations Shared

No attachments match filter criteria

Certify & Submit

Status History

otatao motory			
Report Status	Date	User	Note
Accepted	03/31/2021	Beth Auerbach	Thanks!
Submitted	03/30/2021	Jeanette Peters	All dates included are "placeholder dates" at this time due to the fact that the route is not yet approved. Pierce County will be unable to give actual milestones and request project scope change and extension until an alternative route is agreed to by all parties (City of Lakewood, City of University Place, Pierce County and RCO). We are actively working to accomplish this.
Draft	03/30/2021	Jeanette Peters	

Page 3 of 3 03/31/2021