

Progress meeting Minutes

Location: Teleconference

Date and Time: **May 1, 2013** 1030 hours

Attendees:

Justin Vena, Sealaska	Nancy, USACE
Zach Thibodeau, Sealaska	
Josh Meidav, Tulalip Tribe	
Tim Wood, USACE	
Kevin Hughes, USACE	

Status update – Status is same as previous meeting.

Three week look ahead –

a) Geogrid

- a. SCL: Received disapproved submittal on “Additional Test Data” – data provided was ASTM D 6992 because 24XT (nor SF350) does not have current ASTM D 5262 test data with and D 6992 is only data available, which is an updated simulation test of D 5262.
- b. USACE: request that SCL send over test data and conclusion on materials for review by geotechnical engineer.
- c. SCL: Cannot order such significant amount of material based on “C” coded submittal requesting additional testing data. The additional test data requested by USACE is not available from manufacturer.
- d. SCL to meet with USACE to try and find solution to geogrid.

b) Tribe:

- a. Approx. 40,000 CY of pit run material on site for initial construction of levee. Approx. 30,000CY of other material previously stockpiled on site. Total approx. 70,000 CY on site.