

Project #15-1067, Willowmoor - Preliminary Design

Submitted by Katherine Akyuz on 08/10/2016

Accepted by Josh Lambert on 08/15/2016

CONTACTS

Primary Sponsor: King Co Water & Land Res

Lead Entity: WRIA 8 LE (King County)

Managing Agency: Rec. and Conserv. Office

Project Contact: Katherine Akyuz
kate.akyuz@kingcounty.gov

Alt Project Contact: Craig Garric
craig.garric@kingcounty.gov

RCO Grant Manager: Josh Lambert
Josh.Lambert@rco.wa.gov

COSTS TO DATE

Project Start Date: 12/09/2015

FundingEnd Date: 12/30/2017

Funding Formula:	Requested		Original		Current	
Puget Sound Acq. & Restoration:	\$0.00	(0%)	\$200,000.00	(83%)	\$200,000.00	(83%)
Salmon State Projects:	\$200,000.00	(83%)	\$0.00	(0%)	\$0.00	(0%)
Sponsor Match:	\$40,000.00	(17%)	\$40,000.00	(17%)	\$40,000.00	(17%)
Total:	\$240,000.00	(100%)	\$240,000.00	(100%)	\$240,000.00	(100%)

Paid To Date: \$0.00
Remaining RCO Funds: \$200,000.00
Advance Balance: \$0.00

Match Bank: \$0.00

Admin Limit: \$0.00
A&E Limit: \$0.00

Admin Spent: \$0.00
A&E Spent: \$0.00

Last Released Billing:
Pending Billing: No
Number of Billings: 0

PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 5	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 5	Describe the work accomplished during this reporting period.		The project team has developed a Request for Proposals for consultant design services. The proposal has been reviewed by King County management and Consultant Services. It is currently under review by the City of Redmond.
3 of 5	Do you anticipate any changes to your project? Please describe those changes here.	Yes	The King County Flood Control District has requested that the project include consideration of a dynamic weir to ensure proper flow control for lake level concerns as well as summer low flow fish passage.
4 of 5	Tell us about work planned for the next reporting period.		The Request for Proposals will be published in late August. We anticipate receipt of proposals in September, selection of a consultant in October, and for the consultant to initiate data gathering in late October per the project schedule.
5 of 5	Do you anticipate you will need to request an amendment to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:	No	

MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New	
					Target Date	Progress/Reason for Delay
Project Start	12/09/2015		X			
Progress Report Submitted	08/31/2016		X			
Data Gathering Started	10/24/2016					
RFP Complete/Consultant Hired	10/24/2016					
Annual Project Billing	12/31/2016					
Cultural Resources Complete	12/31/2016					
Progress Report Submitted	12/31/2016					
Progress Report Submitted	04/30/2017					
Preliminary Design to RCO	08/30/2017					
Final Report in PRISM	12/30/2017					
Agreement End Date	12/30/2017					
Final Billing to RCO	02/28/2018					

PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Hydraulics Project Approval [HPA]					Other permits will be identified through the preliminary design process
Cultural Assessment [Section 106]					