

Project #15-1056, Meadowdale Beach Park & Estuary Restoration Design

Submitted by Logan Daniels on 11/22/2016

Accepted by Josh Lambert on 11/23/2016

CONTACTS

Primary Sponsor: Snohomish County Parks Dept

Lead Entity: WRIA 8 LE (King County)

Managing Agency: Rec. and Conserv. Office

Project Contact: Logan Daniels
logan.daniels@snoco.org

Alt Project Contact: Kay Akerlund
kakerlund@co.snohomish.wa.us

RCO Grant Manager: Josh Lambert
Josh.Lambert@rco.wa.gov

COSTS TO DATE

Project Start Date: 12/09/2015

FundingEnd Date: 02/26/2018

Funding Formula:	Requested		Original		Current	
Puget Sound Acq. & Restoration:	\$0.00	(0%)	\$250,000.00	(85%)	\$250,000.00	(85%)
Salmon State Projects:	\$250,000.00	(85%)	\$0.00	(0%)	\$0.00	(0%)
Sponsor Match:	\$45,000.00	(15%)	\$45,000.00	(15%)	\$45,000.00	(15%)
Total:	\$295,000.00	(100%)	\$295,000.00	(100%)	\$295,000.00	(100%)

Paid To Date: \$0.00
Remaining RCO Funds: \$250,000.00
Advance Balance: \$0.00

Admin Limit: \$0.00
A&E Limit: \$0.00

Match Bank: \$0.00

Admin Spent: \$0.00
A&E Spent: \$0.00

Last Released Billing:

Pending Billing: No

Number of Billings: 0

PROGRESS REPORT QUESTIONS

#	Question	Answer	Answer Description
1 of 5	Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.	No	
2 of 5	Describe the work accomplished during this reporting period.		Contracts with remaining consultants executed; Comments rec'd from BNSF on Conceptual submittal; submitted a county executed temp occupancy permit for work in BNSF r/w; field investigative studies including topographic survey, critical areas delineation, piezometer installation, geotechnical borings along roadway with Cultural Resource Specialist observation commenced.
3 of 5	Do you anticipate any changes to your project? Please describe those changes here.	No	
4 of 5	Tell us about work planned for the next reporting period.		BNSF Execution of Temp. Occupancy Permit; perform ground penetrating radar survey of RR embankment, shovel probes and observation of geotechnical work by Cultural Resource Specialist, test pits within proposed estuary area and borings near proposed pedestrian bridge along with borings within BNSF r/w; 30% submittal to BNSF; estuary/riparian buffer enhancement design process starte
5 of 5	Do you anticipate you will need to request an amendment to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:	No	

MILESTONES

Milestone	Target Date	Description	Completed	Delayed	New Target Date	Progress/Reason for Delay
Project Start	12/09/2015		X			
Progress Report Submitted	05/30/2016		X			
RFP Complete/Consultant Hired	07/08/2016		X			
Data Gathering Started	07/18/2016		X			
Annual Project Billing	07/31/2016					
Cultural Resources Complete	08/31/2016	Prior to ground disturbance (geo-tech)		X	09/29/2017	Initial date provided assumed to be more of desktop study prior to geotechnical investigative work; new target date corresponds to CR report submittal to DAHP with comments addressed; may not include CORPs response since permits not incl for this grant
Progress Report Submitted	11/30/2016					
Progress Report Submitted	05/30/2017					
Annual Project Billing	07/31/2017					
Progress Report Submitted	11/30/2017					
Preliminary Design to RCO	12/09/2017					
Agreement End Date	02/26/2018					
Final Report in PRISM	03/31/2018					
Final Billing to RCO	03/31/2018					

PERMITS

Type	Applied Date	Received Date	Expiration Date	Permit Number	Comments
Shoreline Permit					Shoreline Conditional Use and Shoreline Substantial Development Required
SEPA					
Nationwide Permit					
Hydraulics Project Approval [HPA]					
Dredge/Fill Permit [Section 10/404 or 404]					
Clear & Grade Permit					
Building Permit					Applying for and obtaining all permits is outside the scope of this agreement. Project proposes preliminary design deliverables.
Other Required Permits					NPDES Construction Stormwater Permt - Ecology
Water Quality Certification [Section 401]					
Cultural Assessment [Section 106]					
Endangered Species Act Compliance [ESA]					
Other Required Permits					Flood Hazard Permit - County
Other Required Permits					BNSF R/W Permit