
PROJECT: 14-1125 DEV,REST, STEVENSON SHORELINE RESTORATION & REC ENHANCEMENT

Sponsor: Port of Skamania Program: Aquatic Lands Enhancement Acct Status: Active
Project Start Date: 07/10/2015 Agreement End Date: 10/31/2020

Progress Report Status: Accepted 07/19/2019

Report Period

From 04/01/2019 To 06/30/2019

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

We are utilizing Federal Highway funds as part of the trail construction matching funds so WSDOT is approving all related paperwork. Engineered plans and construction RFP were approved. RFP was advertised and bids were received. WSDOT reviewed and approved the apparent low bid. Awaiting details on the Disadvantaged Business Enterprises (DBE) to be utilized during construction to ensure they meet federal percentage requirements. .

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice Yes **Description is required**

We're having a difficult time finding contractors interested in bidding on portions of the project.

#3: Tell us about work planned for the next reporting period.

Description is required

Trail and landscaping contracts will be awarded. Construction on the trail and landscaping will be started (if not complete). Bob's beach parking lot to be paved. Picnic tables and benches will be selected and purchased. Some of the interpretive signs will be installed.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes **Description is required**

The scope of work may need to be changed to eliminate &/or modify certain portions of the project. An example is Beverly Park - the permitting required for this portion is proving to be prohibitively expensive and time consuming so it may not happen within the grant end date.

Progress Report, Project 14-1125

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Bid Awarded/Contractor Hired	08/31/2019				
Progress Report Due	08/31/2019				
Construction Started	09/30/2019				
Progress Report Due	12/31/2019				
50% Construction Complete	04/30/2020				
Annual Project Billing Due	06/30/2020				
Progress Report Due	06/30/2020				
90% Construction Complete	08/31/2020				
Funding Acknowl Sign Posted	09/30/2020				
RCO Final Inspection	09/30/2020				
Construction Complete	09/30/2020				
Agreement End Date	10/31/2020				
<i>RCFB Resolution #2019-07</i>	Need amendment to change				
Final Billing Due	12/01/2020				
Final Report Due	12/15/2020				

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

Progress Report, Project 14-1125

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Archeological & Cultural Resources (EO 05-05)	DAHP	06/08/2018	07/11/2018		2018-05-03128-RCO
Building Permit	City/County	05/22/2007	04/23/2010	04/23/2015	NWS-2007-192
Building Permit	City/County	08/16/2018	08/23/2018		18-054
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	04/20/2017	05/15/2017	10/04/2017	2017-5-45+01
Shoreline Permit	City/County	05/18/2017	07/21/2017	07/21/2019	Stevenson Shoreline Dev.
			Note: Not yet applied		

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No

NA

#2: Are there any additional permits required? If so, please describe.

Choice Yes

Description is required

City of Stevenson Zoning Conditional Use Permit, Critical Area Permit, and Shoreline Substantial Development Permit are being required for Beverly Park project.

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

HPA permit application approved May 15, 2017.

City of Stevenson Critical Areas Permit application submitted 4/19/2017; approved by City Council at 5/18/2017 meeting.

City of Stevenson Shoreline Substantial Development application submitted; approved by City Council at 7/20/2017 City Council meeting.

Building permit for Bob's Beach bathrooms has been approved by City of Stevenson.

Washington Department of Transportation has issued a Categorical Exclusion under NEPA for the trail portion of the project.

Department of Archaeology & Historic Preservation issued determination of no cultural resource impacts in compliance with Executive Order 05-05.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No

NA

Attachments

PHOTOS (JPG, GIF)

Photos (JPG, GIF)

PROJECT DOCUMENTS AND PHOTOS

Project Documents and Photos

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Progress Report, Project 14-1125

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	07/19/2019	Alison Greene	
Submitted	07/15/2019	Pat Albaugh	Thanks Alison
Draft	06/25/2019	Pat Albaugh	