
PROJECT: 14-1125 DEV,REST, STEVENSON SHORELINE RESTORATION & REC ENHANCEMENT

Sponsor: Port of Skamania Program: Aquatic Lands Enhancement Acct Status: Active

Project Start Date: 07/10/2015 Agreement End Date: 07/31/2018

Progress Report Status: Accepted 10/09/2017

Report Period

From 07/01/2017 To 09/30/2017

Questions

#1: Describe the work accomplished during this reporting period.

Description is required

- On 7/19/17, RCO determined that a portion of the project work was required mitigation. RCO rescinded the previous Notice to Proceed issued 7/5/17 and requested that the Port submit a new scope of work for approval before proceeding.

#2: Are there any significant challenges that might hinder progress or keep you from meeting your project milestones? If so, please tell us about them.

Choice No

#3: Tell us about work planned for the next reporting period.

Description is required

- The Port is working with its engineering consultant and anticipates submitting a revised scope of work during Q4 2017.

#4: Do you anticipate you will need to request a modification to your project agreement in the next six months (time extension, cost change, scope change, etc.)? If yes, please explain:

Choice Yes

Description is required

Scope change as described above.

Progress Report, Project 14-1125

Milestones

Milestone	Target Date	Completed	Delayed	New Target Date	Progress/Reason for Delay
Bid Awarded/Contractor Hired	12/31/2017		✓	12/31/2017	scope change
Progress Report Due	12/31/2017				
Construction Started	01/01/2018		✓	01/01/2018	scope change
Restoration Started	01/01/2018		✓	01/01/2018	scope change
50% Construction Complete	01/31/2018				
RCO Interim Inspection	01/31/2018				
90% Construction Complete	05/31/2018				
Annual Project Billing Due	07/31/2018		✓	07/31/2018	scope change
Funding Acknowl Sign Posted	07/31/2018				
RCO Final Inspection	07/31/2018				
Construction Complete	07/31/2018				
Restoration Complete	07/31/2018				
Agreement End Date	07/31/2018				
	Need amendment to change				
Final Billing Due	09/30/2018				
Final Report Due	09/30/2018				

Special Conditions

Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.

Progress Report, Project 14-1125

Permits

Permits and Reviews	Issuing Organization	Applied Date	Received Date	Expiration Date	Permit #
Hydraulics Project Approval [HPA]	Dept of Fish & Wildlife	04/20/2017	05/15/2017	10/04/2017	2017-5-45+01
Shoreline Permit	City/County	05/18/2017	07/21/2017		
		Note: Not yet applied			
Other Required Permits		05/22/2007	04/23/2010	04/23/2015	NWS-2007-192
		Note: JARPA			
Other Required Permits		04/19/2017			
		Note: City - Critical Areas			

Permit Questions

#1: Any additional mitigation requirements? If so, please describe.

Choice No
NA

#2: Are there any additional permits required? If so, please describe.

Choice No
NA

#3: Tell us about your progress with securing your permits or ESA consultation.

Description is required

HPA permit application approved May 15, 2017.
City of Stevenson Critical Areas Permit application submitted 4/19/2017; approved by City Council at 5/18/2017 meeting.
City of Stevenson Shoreline Substantial Development application submitted; to be approved by City Council at 7/20/2017 City Council meeting.

#4: Did you use the federal permit streamlining process (Limit 8)? If yes, please attach your Limit 8 Self Certification Form.

Choice No
NA

Attachments

PHOTOS (JPG, GIF)

FILES AND PHOTOS

File Type	Attach Date	Attachment Type	Title	Person	File Name, Number Associations	Shared
No attachments match filter criteria						

Certify & Submit

Status History

Report Status	Date	User	Note
Accepted	10/09/2017	Alison Greene	Thanks! -Alison
Submitted	10/06/2017	Leon Wu	Submitted on sponsor's behalf
Draft	10/06/2017	Fran Breeding	