

## Amendment to Project Agreement

**Project Sponsor:** Port of Skamania **Project Number:** 14-1125 C  
**Project Title:** Stevenson Shoreline Restoration & Rec Enhance **Amendment Number:** 2

### Amendment Type:

Time Extension

### Amendment Description:


Pursuant to a request from Port of Skamania the Project Agreement identified above is amended to extend the end date of this agreement.

The project period of 07/10/2015 to 07/31/2018 is extended to allow the contracting party until 06/30/2019 to complete the project.

### Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

### State Of Washington Recreation and Conservation Office

BY:   
Kaleen Cottingham

TITLE: Director

DATE: 7/10/18

Pre-approved as to form:

By: /S/

Assistant Attorney General

## Amendment Milestone Report

**Project Number:** 14-1125 C **Amendment Number:** 2  
**Project Name:** Stevenson Shoreline Restoration & Rec Enhancement  
**Sponsor:** Skamania Port of  
**IAC Project Manager:** Alison Greene

X	!	Milestone	Target Date	Comments/Description
X		Project Start	07/10/2015	
X		All Bid Docs/Plans to RCO	08/01/2015	
X	!	RFP Complete/Consultant Hired	12/15/2015	
X	!	Progress Report Due	12/15/2015	
X	!	Progress Report Due	12/31/2016	
X		Design Initiated	02/28/2017	
X	!	Progress Report Due	03/31/2017	
X		Preliminary Design to RCO	06/30/2017	
X	!	Progress Report Due	07/31/2017	
X	!	Progress Report Due	12/31/2017	
	!	Annual Project Billing Due	07/31/2018	
	!	Cultural Resources Complete	07/31/2018	Evidence of compliance with Section 106 required, see Special Condition #1.
		60% Plans to RCO	08/31/2018	
		Applied for Permits	08/31/2018	
		Bid Awarded/Contractor Hired	10/31/2018	
	!	Construction Started	10/31/2018	
	!	Progress Report Due	12/31/2018	
	!	Progress Report Due	03/31/2019	
		50% Construction Complete	03/31/2019	
		90% Construction Complete	05/31/2019	
	!	Annual Project Billing Due	06/30/2019	
X		Funding Acknowl Sign Posted	06/30/2019	
		Construction Complete	06/30/2019	
	!	Agreement End Date	06/30/2019	
		RCO Final Inspection	07/15/2019	
		Final Billing Due	07/31/2019	
		Final Report Due	08/31/2019	

**X = Milestone Complete**

**! = Critical Milestone**

## Amendment Special Conditions

**Project Sponsor:** Port of Skamania

**Project Number:** 14-1125 C

**Project Title:** Stevenson Shoreline Restoration & Rec Enhancem **Amendment Number:** 2

---

### Special Conditions

#### Archaeological, Historic, and Cultural Resource Consultation

This project is subject to the National Historic Preservation Act, Section 106, and therefore appears to be exempt from Governor's Executive Order 05-05 Archaeological and Cultural Resources (EO 05-05) as described in Section 8 of this project agreement. In order for this project to be exempt from EO 05-05, the Section 106 Area of Potential Effect (APE) must include all ground-disturbing activities subject to this project agreement, including any staging area. The sponsor is encouraged to work with the federal permitting agency to align the Section 106 APE with the scope of work subject to this project agreement. If the APE does not include all ground-disturbing activities subject to this project agreement, promptly notify the RCO grant manager, as this will require RCO to initiate cultural resources consultation following EO 05-05 for those activities not included in the federal APE. The Sponsor must submit to RCO evidence of this consultation and a Notice to Proceed from RCO will be required before these ground-disturbing activities can begin. Construction started without a Notice to Proceed will be considered a breach of contract.