

Amendment to Project Agreement

Project Sponsor: Spokane City Parks & Rec Dept
Project Title: Riverfront Park Great Floods Play Area

Project Number: 16-1829 D
Amendment Number: 2

Amendment Type:

Time Extension

Amendment Description:

Pursuant to a request from Spokane City Parks & Rec Dept the Project Agreement identified above is amended to extend the end date of this agreement.

The project period of 06/14/2018 to 05/31/2020 is extended to allow the contracting party until 12/31/2020 to complete the project.

Agreement Terms

In all other respects the Agreement, to which this is an Amendment, and attachments thereto, shall remain in full force and effect. In witness whereof the parties hereto have executed this Amendment.

State Of Washington Recreation and Conservation Office

BY:


Kaleen Cottingham


TITLE: Director

DATE:


2/14/2020

Pre-approved as to form:

By:


/S/

Assistant Attorney General

Amendment Milestone Report

Project Number: 16-1829 D
Project Name: Riverfront Park Great Floods Play Area
Sponsor: Spokane City Parks & Rec Dept
IAC Project Manager: Alison Greene

Amendment Number: 2

X	!	Milestone	Target Date	Comments/Description
X		Project Start	06/14/2018	
X	!	Cultural Resources Complete	06/14/2018	
X		Design Initiated	09/30/2018	
X		SEPA/NEPA Completed	12/31/2018	
X	!	Progress Report Due	12/31/2018	
X		60% Plans to RCO	12/31/2018	
X		Applied for Permits	05/10/2019	
X		All Bid Docs/Plans to RCO	06/28/2019	
X	!	Progress Report Due	07/31/2019	
X	!	Annual Project Billing Due	12/30/2019	
X	!	Progress Report Due	12/31/2019	
	!	Special Conditions Met	02/28/2020	See Special Condition #1 regarding updated LWCF Boundary Map.
		Bid Awarded/Contractor Hired	04/01/2020	
	!	Construction Started	06/01/2020	
		90% Construction Complete	09/30/2020	
		Funding Acknowl Sign Posted	11/30/2020	
		RCO Final Inspection	11/30/2020	
		Construction Complete	11/30/2020	
		Final Billing Due	12/31/2020	
		Final Report Due	12/31/2020	
	!	Agreement End Date	12/31/2020	

X = Milestone Complete

! = Critical Milestone