



STATE OF WASHINGTON
RECREATION AND CONSERVATION OFFICE

August 5, 2020

Andrea Messam
Outdoor Recreation Planner
National Park Service
601 Riverfront Drive
Omaha, NE 68102

Re: Time Extension Request for Edgewood Community Park, Phase 1
NPS #53-00729 P18AP0
RCO #16-1991

Dear Andrea Messam:

The Recreation and Conservation Office (RCO) is submitting a time extension request for the Edgewood Community Park, Phase 1 development project. Our current federal agreement for this project expires March 31, 2021.

There are two main reasons why the City of Edgewood is requesting this extension. First, the City of Edgewood has run into delays related to critical area review and reconfiguration of the design. This delayed the permitting process, which is further delayed by the COVID-19 crisis. This series of events contributed to an additional 6-months on the project timeline. Second, the SEPA/NEPA determination as well as the Federal Notice to Proceed were issued nearly one year later than originally anticipated, which prevented the project from going out to bid on time. The City of Edgewood is currently engaged in the bidding process and construction will commence in September 2020 with completion of this project by the middle of 2021.

RCO is requesting a 12-month time extension of this grant to March 30, 2022. Please see attached progress report completed by the sponsor, as well as page 1 of the PDESf and the 424.

If you have questions or need additional information, please contact Beth Auerbach at 360-280-6103 or beth.auerbach@rco.wa.gov.

Sincerely,

A handwritten signature in black ink, appearing to read "Scott T. Robinson".

Scott T. Robinson
Deputy Director







16-1991 City of Edgewood, Edgewood Community Park Ph1 - Time Extension Request Letter

Final Audit Report

2020-08-05

Created:	2020-08-05
By:	Lanlalit Nicolai (lanlalit.nicolai@rco.wa.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAAwwVn1Jb24QMeg2e4a11JOPW7nW1XzRJp

"16-1991 City of Edgewood, Edgewood Community Park Ph1 - Time Extension Request Letter" History

-  Document created by Lanlalit Nicolai (lanlalit.nicolai@rco.wa.gov)
2020-08-05 - 9:52:13 PM GMT- IP address: 198.238.202.135
-  Document emailed to Scott Robinson (scott.robinson@rco.wa.gov) for signature
2020-08-05 - 9:52:58 PM GMT
-  Email viewed by Scott Robinson (scott.robinson@rco.wa.gov)
2020-08-05 - 10:35:53 PM GMT- IP address: 198.238.202.135
-  Document e-signed by Scott Robinson (scott.robinson@rco.wa.gov)
Signature Date: 2020-08-05 - 10:36:08 PM GMT - Time Source: server- IP address: 198.238.202.135
-  Signed document emailed to Lanlalit Nicolai (lanlalit.nicolai@rco.wa.gov) and Scott Robinson (scott.robinson@rco.wa.gov)
2020-08-05 - 10:36:08 PM GMT